

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:3975
ANSWERED ON:14.12.2000
CONSTRUCTION OF ROB'S IN KARNATAKA
VINAY KUMAR SORAKE

Will the Minister of RAILWAYS be pleased to state:

- (a) the details of proposals sent by the Government of Karnataka for construction of road over bridges;
- (b) the action taken by the Union Government thereon and the present position of road over bridges under construction in Karnataka;
- (c) the time by which these bridges are likely to be constructed;
- (d) whether due to heavy traffic on the Konkan route, level crossings are blocked for a long hours thereby causing hardship to road-users;
- (e) if so, whether the railways have received representations from people who are affected by blockade of traffic at level crossings on the Mangalore-Udupi segment;
- (f) if so, the details thereof; and
- (g) the steps taken by the Government in this regard ?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI DIGVIJAY SINGH)

- (a) & (b) The detailed position is given in Appendix attached, showing road over/under bridges sanctioned on cost sharing basis excluding the proposals being executed on Build Operate and Transfer (BOT) concept and on deposit terms.No proposal submitted by State Govt. on cost sharing basis is pending with the Railways.
- (c) The work of bridge proper is done by Railways and on approaches by the State Govt. Work on bridge proper will be completed before or simultaneously with the work of approaches.
- (d) No, Sir. There is no busy level crossing between Mangalore & Udupi.
- (e) Yes, Sir.
- (f) Representations have been received from the public for replacement by road over bridge of level crossing No. 146, Km.6/4-5 at Kankanadi station.
- (g) The traffic density at this level crossing is less than one lakh train vehicle units. Hence, it does not qualify for replacement with Road Over/Under Bridge on cost sharing basis.No proposal in this regard has been sponsored by the State Govt. so far, as required under extant rules.

S.No Locations Cost of works Remarks

Railway State
share Govt.
share

1. ROB near Chennapatna at Km. 222.64 - Railway portion of the ROB work 57/2-3 in Bangalore-Mysore completed during 1997. Approach section road work is to be taken up by the State Govt.
2. Reconstruction of ROB near 236.44 3959.56 Work is awarded to M/s IRCON, Krishnarajapuram at Km. which is in progress. Railway's

341/14-15 in Jolarpettai- progress 35% and Highway's
Bangalore section. progress is 70%.

3. ROB at Km.135/16-136/1 at
Nayanahalli and Mysore Junction
in Mysore-Bangalore section 538.60 552.10 RUB already completed in 1992-93.
Approach work is yet to be taken
up by the Road authorities.
4. ROB between Yeshwantpur and
Hebbal at Km. 414/2-3 in
Salem-Bangalore section. 222.64 222.60 A comprehensive General
Arrangement Drawing (GAD) has
been prepared by RITES indicating
the Railway line under outer
Ring road crossing the NH 7.
Further the scheme is referred
to the Member (Tech). NH
Authorities of India for
approval which is awaited.
5. ROB between Belandur road and
Banaswadi at Km. 406/2-3 in
Salem-Bangalore section. 582.91 582.91 The revised GAD with 4 lane
approved. Soil investigation
completed. Tender opened on
26-9-2000 and under finalization.
6. RUB near Ramnagaram at
Km.44/10-11 in Bangalore-
Mysore section 698.66 685.80 Initially ROB was sanctioned.
But later on State Govt. agreed
for construction of RUB with
the provision of one FOB at the
location of level crossing
No. 37. Modified GAD has been
approved and estimate is under
preparation
- 7 ROB between Bangalore East and
Bangalore Cantt. (Wheelers Rd)
at Km. 348/5-6 in Jolarpettai-
Bangalore section 596.60 589.60 Modified GAD for Box pushing is
sent to Bangalore Mahanagar
Pallika for approval as one
additional vent way adjacent
to the existing bridge has
also been approved.
8. ROB between White Field and
Krishnarajapuram at Km.
333/1-2 in Jolarpettai-
Bangalore Section 590.60 584.160 Approach estimate yet to be
received from the State Govt.
9. ROB near Pandavapura at Km.
119/11-12 in Bangalore-
Mysore section. 749.30 742.30 Detailed estimate for Rs. 8.13
crore has been sanctioned.
Tender finalized.
10. ROB at Lingrajapuram at Km.
407/10-11 in Banaswadi &
Hebbal section (Hennur road) 538.40 536.20 Drawing & designs are under
preparation by M/s RITES.
- 11 ROB at Biyappanahalli-Bangalore
East at Km. 345/14-346/1 in
Bangalore Dharmavaram section 538.60 552.10 Preparation of plan and estimate
are undertaken by M/s RITES and
is yet to be finalized.
- 12 ROB at Birur-Sivapur stations
at Km.3/13-14 in Birur-Shimoga
town section. 538.40 536.20 -do-
- 13 ROB at Badravathi-Bidar
stations at Km. 47/7-8 in
Birur-Shimoga town section 538.40 536.20 Details such as alignment plan,
L.S. C.S cross section of
approaches are yet to be received

- from State Govt. Tender invited
for Soil investigation.
- 14 ROB at Mandya-Yeliyur stations
at Km. 94/14-95/1 in Bangalore-
Mysore section 538.60 552.10 Plan and estimate are yet to
be finalized by M/s RITES.
Soil investigation completed.
- 15 ROB at Hebbal & Lottengollahalli
(Gokul Gate) at Km. 418/3-4
in Yelahanka-Byappanahalli
section 541.90 537.40 Plan and estimate is being
prepared by RITES.
- 16 ROB at Mysore-Chamarajapuram
section at Km. 2/6-7 538.40 536.20 Plan and estimate is being
prepared by RITES.
- 17 ROB at Mysore-Chamarajapuram
section at Km. 1/19-20 538.40 536.20 GAD yet to be approved by State
Govt. Soil investigation
completed.
- 18 ROB at Maddur-Hanakare stations
at Km. 74/100 in Mysore-
Bangalore section 603.00 597.00 Soil investigation completed.
GAD under preparation.
- 19 ROB at Krishnarajapuram-
Byappanahalli at Km. 343/2-4
in Bangalore-Jolarpettai
section. 603.00 597.00 Plan and estimate is being
prepared by RITES.
- 20 ROB at Mysore-Chamarajapuram
section at Km.1/10-11 603.00 597.00 Soil investigation completed.
GAD sent to State Govt. For
approval.
- 21 ROB at Shimoga-Shimoga town
at Km.52/11-12 in Birur-
Shimoga town section. 603.00 597.00 Plan and estimate is being
prepared by RITES.
- 22 ROB at Mysore-Mysore Goods
yard at Km. 134/9-10 603.00 597.00 Plan and estimate is being
prepared by RITES.
- 23 ROB at Masarahalli-Bhadravati
stations at Km. 43/10-11 in
Birur-Shimoga town section 603.00 597.00 Plan and estimate is being
prepared by RITES.
- 24 ROB at Bhadravati-Shimoga
Bidare stations at Km.45/13-14
in Birur-Shimoga town section. 603.00 597.00 Plan and estimate sent to State
Govt. for approval.
- 25 ROB at Mysore-Belagula at
KM.4/7-8 in Mysore-Arsikere
section. 503.00 597.00 Soil investigation completed.
- 26 ROB at Byadgi-Haveri stations
at Km. 389/8-9 in Hubli-
Harihar section. 603.00 597.00 Plan and estimate under
finalization of NHAI.
- 27 ROB at Marayal Gangavadi-
Chamrajnagar stations 57/9-10
in Chamarajanagar-Mysore
section. 603.00 597.00 Plan and estimate is being
prepared by M/s RITES. Soil
investigation completed.
- 28 ROB at Devargudda-Byadgi
stations at 371/5-6 in Hubli-
Harihar section. 603.00 597.00 Plan and estimate under
preparation.
- 29 ROB at Devangiri-Harihar at
Km. 334/14-15 in Harihar-
Arsikere section. 603.00 597.00 Plan and estimate under
preparation.
- 30 ROB at Tolahanse-Devangere
stations at Km. 322/9-10 in
Harihar-Arsikere section. 603.00 597.00 Plan and estimate being
prepared by M/s RITES. Soil
investigation completed.
- 31 ROB at Devangere-Harihar at
Km. 337/2-3 in Harihar-
Arsikere section. 603.00 597.00 -do-
- 32 ROB at Nanjagud town-
Chinnadegudihundi stations
at Km. 27/0-1 in Chamaraja
Nagar-Mysore section 603.00 597.00 -do-
- 33 ROB at Nanjagud town-
Chinnadagudihundi stations
at Km.25/8-9 in Chamarajanagar-
Mysore section. 603.00 597.00 -do-
- 34 ROB at Yalvigi-Kalasa stations

at Km. 423/2-3 in Hubli-
Harihar section. 603.00 597.00 Details received from State
Govt. on 7.4.2000 and is under
scrutiny.

35 ROB at Konagavalli-Shimoga
town stations at Km.
63/15-64/1 in Birur-Shimoga
town section 603.00 597.00 Drawing and estimate being
prepared by M/s. RITES.

36 ROB in lieu of level crossing
No. 388-A(LD-Miraj) section
at Belgaum 161.00 - The combined estimate is sent
to Belgaum Municipality for
acceptance and the same is
awaited.

37 ROB in lieu of level crossing
No.110(GTL-HPT section) at
Bellary-Kolagallu. 98.00 94.00 GAD approved on 19-12-97.
Estimate is under scrutiny.
Approach estimate is awaited.
State Authorities were reminded.

38 ROB in lieu of Level crossing
No. 85(GTL-HPT section) at
Hospet-Kariganuru 102.00 110.00 The combined estimate is under
process.

39 RUB in lieu of level crossing
No. 284 at Ashoknagar (UBL-LD
section) on Hubli-Unkal
section. 66.00 96.00 There was some contractual
problem and contract had to
be terminated. The work is
retendered and a new agency
has been fixed up and work is
in progress

40 ROB in lieu of level crossing
No. 386 at Belgaum-Sambre. 264.13 338.09 The GAD is being finalized.
Plan and estimate under
preparation.

41 ROB in lieu of level crossing
No. 381 at Desur-Belgaum 72.11 - -do-

42 ROB in lieu of level crossing
No. 114 at Bellary-Heddinagunda 282.29 375.53 -do-