

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:775
ANSWERED ON:18.07.2002
CONSTRUCTION OF ROB IN ANDHRA PRADESH AND UTTARANCHAL
ALE NARENDRA

Will the Minister of RAILWAYS be pleased to state:

- (a) the details of proposals sent by the Government of Andhra Pradesh and Uttaranchal for the construction of road over bridges in their States, location-wise;
- (b) the action taken by the Union Government thereon;
- (c) the present status of status of on-going projects of road over bridges in Andhra Pradesh and Uttaranchal alongwith the funds allotted to each of the project; and
- (d) the time by which consturction of such bridges is likely to be completed?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI BANDARU DATTATRAYA)

(a)to(c): A statement, containing proposals of ROB's falling in Andhra Pradesh is attached.However, no firm proposal of ROB has been received from the State Govt. of Uttaranchal.

(d) Railways will complete the work on bridge proper(across tracks) simultaneously with the work on approaches to be done by State Govt. concerned.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) to (c) OF THE UNSTARRED QUESTION NO.775 BY SHRI A. NAREI TO BE ANSWERED IN LOK SABHA ON 18.07.2002 REGARDING CONSTRUCTION OF ROB IN ANDHRA PRADESI UTTARANCHAL

(a) to (c) (Fig.in lakhs)

S.No.	Name of work	Railway	Sanctioned	Allocation	Status
-------	--------------	---------	------------	------------	--------

1	Ballharshah-Kazipet ROB in lieu of LC No.62 at km.237/8-10 near Bellampalli station	SCR	2000-01	100	Revised estimate under process.
---	---	-----	---------	-----	------------------------------------

2	Tirupathi-Reingunta Section. ROB in lieu of LC No.105 at km 92/9-10 between Tirupathi town	SCR	1999-00	100	GAD approved.
---	--	-----	---------	-----	---------------

3	Ankapalli-Thadi in lieu of LC No.487 at km.747/1-2 on Vijaywada-Visakhapatnam Sec.	ROB	SCR	2000-01	100	GAD approved.
---	--	-----	-----	---------	-----	---------------

4	ROB in lieu of LC	SCR	2000-01	100	Tender under
---	-------------------	-----	---------	-----	--------------

- No.122 at km.528/32-34 finalisation for
near Madhira station on rly.Portion.
KZJ-BZA section. State portion
tender called
for.
- 5 Guntur-Dunakonda ROB in SCR 2000-01 100 GAD for approval
lieu of LC No.306 at km. with State Govt.
10/8-9 near Perecheria
stn.
- 6 Nuzvid-Vatlur ROB in SCR 2001-02 150 Final alignment
lieu of LC No.336 at to be decided
km.470/1-2 in BZA-VSKP by State Govt.
sec.
- 7 Wadi-SC-ROB in lieu of SCR 2000-01 80 GAD approved.
LC No.26 at km.165/ Estimate under
13/14 near Hafizpet process.
station.
- 8 Gudur-Oduru ROB in SCR 2000-01 150 state Govt. to
lieu of LC No.99A finalise
&B at km.135/2-4, location and
0/3-4 on Gudur- alignment
Renigunta-BZA
section.
- 9 Bhadrachallam RUB in SCR 2000-01 95.08 Rly.portion
lieu of LC No.18KK at contract
Km.54/8-10 on Dornakal- awarded.
Bhadrachalam road section Approach work
started.
- 10 Anantpur yard ROB in SCR 2001-02 120 GAD sent to
lieu of LC No.128A in State Govt.
GTL-DMM sec. Estimate for
approaches
awaited from
State Govt.
- 11 Budwel-Umdanagar-ROB in SCR 2001-02 100 GAD under
lieu of LC finalisation.
Tender for soil
exploration are
being invited.
- 12 Maula ali-ROB in lieu of SCR 2001-02 100 GAD finalised by
LC No.3MG at km.19/2-3 Railway. GAD
in SNF-MLY bypass sent to State
Govt for
approval.
- 13 Tadi-Duvvada ROB in SCR 2001-02 146.13 GAD under
lieu of LC No.490 preparation.
at km.755/3-4 in BZA-
VSKP sec.(Anakapalli)
- 14 Pedavadlapudi ROB in SCR 2001-02 150 GAD approved.
lieu of LC No.301 at Detailed
km.415/34-36 in BZA- estimate under
GDR sec. process.

- 15 PEDDAPALLI-ROB in lieu SCR 2001-02 100 GAD approved.
of LC No.41 at km.290/ Estimate of
16-18 in KZJ-BPQ sec. State Govt.
portion awaited.
- 16 Ongole-ROB in lieu of SCR 2001-02 150 GAD sent to
LC No.208 at km.291/1-2 State Govt. for
in BZA-VSKP sec. approval.
- 17 Anaparthi Station Yard SCR 2001-02 150 State Govt.
ROB in lieu of LC No. requested for
413 at km.602/1-2 in change of
BZA-VSKP sec. location.Revised
plan is awaited
from State Govt.
- 18 Kagaznagar yard ROB in SCR 2001-02 100 Final location
lieu of LC No.77 at and alignment
km.202/24-26 in KZJ-BPQ awaited from
sec. State Govt.
- 19 Safilguda ROB in lieu SCR 2001-02 100 Alignment yet to
of LC No.254 at km.615/ be finalised by
3-4 in SC-DNC sec. State Govt.
- 20 Guntur-Dronachallam ROB SCR 2000-01 100 GAD approved.
in lieu of LC No.285 at Detailed
km.43/11-12 near estimate under
Narasaraopet station. preparation.
- 21 Mahboobabad-ROB in lieu SCR 1999-00 120 Work in progress
of LC No.82 @ km.437/
28-30 in KZJ-BZA sec.
- 22 Kuppam-ROB in lieu of SCR 1998-99 300 Work in progress
existing LC No.101 at
km.251/13/14 at kuppam
of Jolarpettai-Bangalore
City section
- 23 Jamia Osmania-Road- SCR 1990-01 75 Tender under
over-Bridge in lieu of finalisation
LC No.2@ km.4/4-5 in
SC-DNC sec.
- 24 Palakollu-Gorintada- SCR 1990-91 110.25 Railway portion
Road-over-bridge in completed
lieu of `B` class LC approaches in
No.23 @ km.31/2 in progress.
BVRM-NSP sec.
- 25 Kazipet Yard-ROB in SCR 1992-93 100 GAD approval
lieu of LC No.59-A awaited from
at km.324/1-2 State Govt.
- 26 Chirala ROB in lieu SCR 1994-95 54.47 Foundation and
of LC No.244 @ km. substructure
340/12-14 in BZA-GDR complete. Old
sec. tender
terminated.
Fresh tender
under
finalisation.

- 27 Zaheerabad-ROB in lieu SCR 1994-95 100 Work nearly in
of L-xing No.30 B @ completion.
km.60/11-12 in VKB-AWB
sec.
- 28 Sitafalmandi-ROB in SCR 1996-97 100 Tender under
lieu of LC No.1 @ finalisation
2/7-8 near Sitafalmandi
in Sc-DNC sec.
- 29 Guntur-Tenali-Roadover- SCR 1998-99 250 Work in progress
bridge in lieu of LC
No.250 @ km.23/11-12
in GNT-TEL sec.
- 30 Khammam-ROB in lieu of SCR 1999-00 100 GAD approved.
LC No.104 @ km.484/32- Detail estimate
34 in KZJ-BZA sec. awaited from
State Govt.
- 31 Pithapuram-ROB in lieu SCR 1999-00 0.1 GAD approved by
of LC No.429@ km.638/ railway.
12-13 in BZA-VSKP sec. Estimate awaited
from State Govt.
State Govt. has
requested for
change in
alignment. Final
plan awaited
from State Govt.
- 32 Palavalasa Rob at km. SER 1999-00 75 As per Dir/NHAI/
655.594 on NH-5 bet. VSKP ROB to be
Baruva-Mandasa Road, avoided by re-
LC No.236 alignment of NH5
- 33 Duvvada Rob at km.752/ SER 2001-02 100 GAD approved.
1-3 Estimate under
process.
- 34 Haripuram ROB at km. SER 1999-00 75 As per Dir/NHAI/
664-442 on NH 5 bet. VSKP ROB to be
Mandasa Road-Summadevi approved by
LC No.229 realignment of
NH5.
- 35 Kanchilli ROB at km.646 SER 2000-01 109 GAD approved.
on NH-5 between Baruva- Structural
Sompata LC No.229 drawaing and
launching scheme
to be submitted
by NHAI.
- 36 ROB between Chipurapalli- SER 2002-03 1.00 Fixing of
garividi at km.792/12-13 alignments is in
progress.
- 37 ROB between Nellimaria- SER 2002-03 1.00 Preparation of
Vizinagaramarividi at drawing is in
km.811/3 progress.

38 ROB between kantakapalli- SER 2002-03 122.5 Preparation of
Kottavalasa at km.851/1 drawing is in
on District Road progress.

39 ROB between Pendurthi- SER 2002-03 122.5 Preparation of
Simhachalam at km.863 drawaing is in
progress.

40 Mellamadugu-Khammam- SCR 1999-00 100 GAD being
ROB at km.482/16-18 revised
on KZJ-BZA section

41 Phirangipuram-Satuluru SCR 1999-00 BOT GAD approved.
ROB at km28/12-13 in Drawings under
lieu of LC No.295 in scrutiny.
GNT-DKD section

42 Vinukonda-Gundlakamma- SCR 1999-00 BOT GAD approved.
ROB at km.91/8-9 in
lieu of LC No.295 on
GNT-DKD Section

43 Vinukonda-Gundlakamma- SCR 1999-00 BOT GAD approved.
ROB at km 86/1-2 in
lieu of LC No.262 on
GNT-DKD section

44 Bellamkonda-Piduguralla SCR 1999-00 BOT Work in
ROB at km 71/9-10 in progress.
lieu of LC No.62 on
GNT-SC section

45 Munikama-Santamagaluru- SCR 1999-00 BOT Work in
RUB at km 60/1-2 on progress.
DKD-GNT section

46 Satluru-Narsaraopet- SCR 1999-00 BOT GAD approved.
ROB at km. 42/5-6 in
lieu of LC No.286 at
km.43/1-2 on GNT-DKD
sections

47 Tarlupada-Cumbam-ROB SCR 1999-00 BOT GAD approved.
at km 42/5-6 in lieu
of LC No.286 at km.
43/1-2 on GNT-DKD
sections

48 Vellalacheruvu- SCR 1999-00 BOT GAD approved.
Savalyapuram-ROB at
km.66/4-5 in lieu of
LC No.272 on GNT-DND
section

49 ROB at km.91/6-7 SCR 1999-00 BOT GAD under
between VKM-GKM process.
stations on GNT-DKD
sections

50 ROB at km 84/10-11 SCR 1999-00 BOT Plan and

between VKM-GKM estimate under
stations on GNT-DKD preparation
section

51 Challavaripai-tadipatri SCR 1999-00 BOT GAD awaited from
ROB at km 366/2-3 on RU- State Govt.
GY section

52 Giddalur-Diguvametta- SCR 1999-00 BOT Work in
ROB at km 209/11-12 progress.
on DKD-DNC section

53 Vemulapadu- SCR 1999-00 BOT Work in
rayalacheruvu-ROB at progress.
km. 279/14-15 on RU-GY
section

54 Gangayapalle- SCR 1999-00 BOT Work in
Kamalapuram-ROB at progress
km 279/14-15 on RU-GY
section

55 ROB at km.388/13-14 in SCR NA BOT Work in
lieu of LC No.170 on progress.
Rj.Gt section

56 ROB at km 81/13-14 on SCR NA BOT Work in
RU-GDR section progress.

57 ROB at km 189/10 in SCR NA BOT Work in
lieu of LC No.221 on progress.
DKD-DNZ section

58 New RUB at Azampura at SCR NA BOT Details awaited
km 9/4-5 on SC-DNC from State Govt.
section in lieu of exg.
RUB 27a

59 New RUB at Azampura at SCR NA BOT Details awaited
km 7/20-21 on SC-DNC from State Govt.
Section in lieu of exg.
RUB 20

60 RUB No.564 at km 33/1-2 SCR 1999-00 Deposit GAD approved.
near Chittoor on TPTY-
KPD section

61 ROB at km 20/3-4 SCR 1999-00 Deposit Work in
between Guntur-Vejandla progress.
on NH-5

62 ROB at km 421/5-7 SCR NA Deposit Work in
between Krishna canal progress.
and Kolunukonda on NH5

63 RUB at Alampur at km SCR NA Deposit GAD approved.
240/6-7 between Kurnool Work in
and Alampur Stns. progress.

64 Widening of exg.ROB No. SCR NA Deposit Work in
163A at Tirupati on progress.
Renigunta end

65 Rebuilding of exg. RUB SCR NA Deposit Work in
No.150 on Tirupati- progress.
Pakala MG line (2x9.8PSC)

66 Alugaddabavi-Proposed SCR NA Deposit Work in
widening of exg.RUB No. progress.
1A

No firm proposal has been received from the State of Uttranchal.