

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:5099

ANSWERED ON:28.04.2005

RAIL LINES

Singh Shri Dushyant

Will the Minister of RAILWAYS be pleased to state:

- (a) the present status of the new rail line projects namely Dausa-Gangapur city, Kolayat-Phalodi and Ajmer-Pushkar of Rajasthan;
- (b) the funds sanctioned for these projects during the current financial year and the total funds required for completion of each of these projects; and
- (c) the time schedule for completion of these projects?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI R. VELU)

(a) to (c) : A statement is attached.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) OF THE UNSTARRED QUESTION NO. 5099 BY SHRI DUSHYANT SINGH TO BE ANSWERED IN LOK SABHA ON 28.04.2005 REGARDING RAIL LINES.

(a) to (c) : The details of Dausa-Gangapur city, Kolayat-Phalodi and Ajmer-Pushkar new line projects alongwith anticipated cost, allocation of funds, status and the target date wherever fixed are given as under:-

(Rs. in crore)

S.No.	Name of Project	Anticipated cost	Funds allocated 2005-06	Status and the target date wherever fixed.
1.	Dausa-Gangapur city (92.67 kms.)	208.83	5.00	Land acquisition is in progress. Possession of 372.91 hectare out of 448.25 hectare of land has been taken so far.
2.	Kolayat-Phalodi (111.394 kms.)	171.00 (Funds deposited by Ministry of Defence)	5.00	Earthwork, construction of minor/major bridges, staff quarters, station buildings, supply of ballast and loading of sleeper and rails are in progress. State Government has not yet handed over the land for 700 m length (2.88 hectare). The work is targeted for completion by 31.03.2006.
3.	Ajmer-Pushkar (31.40 kms.)	88.40	10.00	Final location survey has been completed. Rs. 9.90 crore has been deposited with the State Govt. for land acquisition. Possession of 85% of land has been taken over by the Railway.

