

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:4316
ANSWERED ON:22.12.2005
COMPLETION OF NAHUR RAILWAY STATION
Gadakh Shri Tukaram Gangadhar

Will the Minister of RAILWAYS be pleased to state:

- (a) the present status of construction work of Nahur Railway Station;
- (b) the time by which construction work on the project is likely to be completed;
- (c) whether funds for the construction of Foot Overbridge (FOB) at the above station has been sanctioned; and
- (d) if so, the details thereof??

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI R. VELU)

(a) There are three major items to be completed for construction of Nahur halt station. The present status of these work is as under:

- (i) Overhead Booking Office - Fabrication and erection of steel work has been completed. Floor slab have been cast. Brick work of wall is in progress.
- (ii) Island Platform - Platform walling on both down and up side, Earthwork and soling of platform surface have been completed. Concreting of platform surface is in progress
- (iii) Foot Over bridge - Foundation of column of foot over bridge on east side and on island platform have been completed. Columns on platform have been cast. Steel girders of foot over bridge have been fabricated. Assembly of girders is in progress.

(b) March 2006

(c) Yes, Sir.

(d) Rs. 10.10 lakhs has been allotted during 2005-06.