

**GOVERNMENT OF INDIA
STATISTICS AND PROGRAMME IMPLEMENTATION
LOK SABHA**

UNSTARRED QUESTION NO:3157
ANSWERED ON:15.03.2000
COST OVERRUN PROJECTS
SHIVRAJ SINGH CHOUHAN

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

- (a) the number of ongoing projects undertaken with the assistance of Union Government in Madhya Pradesh;
(b) the number of projects out of them completed as per their schedule; and
(c) the number of projects out of them which are lagging behind their schedule resulting in cost overrun; project-wise?

Answer

MINISTER OF STATE IN THE MINISTRY OF PLANNING, MINISTERS OF STATE IN THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION AND MINISTER OF STATE OF THE DEPARTMENT OF ADMINISTRATIVE REFORMS AND PUBLIC GRIEVANCES IN THE MINISTRY OF PERSONNEL, PUBLIC GRIEVANCES AND PENSIONS.
(SHRI ARUN SHOURIE)

- (a) As on 1-1-2000, 38 projects costing Rs.20 crores and above in the Central Sector are under implementation in Madhya Pradesh.
(b) 4 projects are reported to have been completed in accordance with their schedule during the last 3 years.
(c) Of the 38 projects, 6 projects have reported time overrun as well as cost overrun with respect to the original schedule and costs. The details of the 6 projects are enclosed.

ENCLOSURE TO THE UNSTARRED LOK SABHA QUESTION NO.3157 DUE FOR 15.03.2000 SECTORWISE OF PROJECTS IN THE STATE OF MADHYA PRADESH WITH TIME AND COST OVERRUN w.r.t. ORIGINAL SCHEDULE

(AS ON 01.01.2000)

UNIT : (COST/EXPENDITURE :RS. IN CRORES)

SL. NO.	PROJECT NAME	ORIGINAL COST	LATEST COST	NOW ANTI-CIPATED APPROVED SCHEDULE	COST OVERRUN	APP.CUMU. EXPENDI-	DATE OF	DATE OF COMMISSION-ING (YYYY/MM)	TIME OVERRUN w.r.t. ORIGINAL			
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)

STATE: MADHYA PRADESH

SECTOR: COAL

SECL
-

1.	DIPKA OC	533.96	533.96	580.66	9	163.00	1996/12	2001/03	2001/03	2002/03	12	24
----	----------	--------	--------	--------	---	--------	---------	---------	---------	---------	----	----

WCL

2.	TANDSI UG	51.58	51.58	81.36	58	52.68	1985/09	1995/03	2001/03	2002/03	84	74
----	-----------	-------	-------	-------	----	-------	---------	---------	---------	---------	----	----

SECTOR: STEEL

SAIL											
-											
3. SINTER PLANT -3 BHILAI SP	636.81	809.72	809.72	21	647.66	1995/03	1998/12	1998/09	2000/09	21	47
NMDC											
-											
4. 10/11A BAIL- DILA DEPOSIT	430.50	430.50	466.69	8	203.27	1995/08	1999/08	1999/08	2002/07	35	73
SECTOR: RAILWAYS											
DOUBL.											
5. BRIDGE LINE DOUBL.,GHER	22.75	22.75	45.34	99	45.82	1990/04	1996/12	1996/12	1999/03	27	34
SECTOR: SURFACE TRANSPORT											
RD&BR											
6. 4LANE WIDEN NH3, INDORE	102.97	102.97	219.00	113	118.38	1992/02	1997/03	1997/03	2001/03	48	79