

**GOVERNMENT OF INDIA
STATISTICS AND PROGRAMME IMPLEMENTATION
LOK SABHA**

UNSTARRED QUESTION NO.4927
ANSWERED ON 26.04.2000
PENDING MEGA PROJECTS
A. VENKATESH NAIK; RAMSHETH THAKUR

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

- (a) whether the attention of the Government has been drawn to the news-item captioned 'Sarkari Davon ke Bayjud kai Parivojnayen lataki' appearing in Dainik Jagran dated March 31, 2000.
 (b) if so, the facts of the matter reported therein;
 (c) the names of the projects along with the reasons for their non-completion;
 (d) the extent to which the cost of these projects has been escalated, project-wise as a result thereof;
 (e) whether the pace of development has been affected and the resources have also been wasted as a result thereof;
 (f) if so, the reaction of the Government thereto; and (g) the concrete measures taken/proposed to be taken by the Government in this regard?

Answer

MINISTER OF STATE IN THE MINISTRY OF PLANNING, MINISTER DATE IN THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION AND MINISTER OF STATE OF THE DEPARTMENT OF ADMINISTRATIVE REFORMS AND PUBLIC GRIEVANCES IN THE MINISTRY OF PERSONNEL, PUBLIC GRIEVANCES AND PENSIONS.

(SHRI ARUN SHOURIE)

(a) & (b) Yes, Sir. The cost of these 36 mega projects had originally been estimated to be Rs. 64,456.5 crores. It has increased by 51.9% to Rs. 97,937.2 crores. The range of delay with respect to the original schedule varies from 2 to 124 months.

(c) & (d) The names of the projects alongwith project-wise escalation are given in the enclosed statement. The reasons for shortfalls in execution of the projects vary from project to project. In general, the reasons include delay in land acquisition, delay in award of contracts, delay in supply of equipment, slow pace of equipment erection, poor project management, fund constraints, law and order and other force majeure problems.

(e) & (f) The pace of development has been affected by delay in completion of these projects to the extent that the projected benefits from the investments in these projects have been delayed.

(g) The concrete measures taken to reduce time and cost overruns, of these projects include the following:

i) Monthly as well as Quarterly Review of projects by the Government. This enables the monitoring agencies to identify constraints and help the management in taking remedial measures;

ii) In-depth critical review of the progress by the Project Authorities and Administrative Ministries with the State Governments (for acquisition of land and provision of infrastructure facilities like Water & Power, ensuring law and order at project site, etc.), with manufacturers for expediting equipment supplies, contractors, consultants and other concerned agencies to minimise delays;

iii) Inter-ministerial coordination for resolving problems of inter-ministerial nature;

iv) Making funds available to complete the projects in the advanced stage of implementation, as per schedule; and

v) Reprioritisation of projects for implementation within the available financial resources.

Enclosure to the unstarred Lok Sabha Question No. 4927 due for answer on 26.04.2000

LIST OF MEGA PROJECTS UNDER IMPLEMENTATION as on 01.01.2000

DATE OF COMMISSIONING	DATE OF TIME OVER RUN	COST	% EXPENDITURE	1999-2000 ANNUAL CUMULATIVE EXPENDITURE
GOVT. APPROVAL	(MONTHS)	COST TURE	EXPENDITURE	
SL. NO. CONTRACT	APPROVED ANTICI OVER TILL B.E. TURE	OVER TURE	TOTAL ADDL TOT	PATED RUN 3/1990 (R.E.) TILL
(STATE)	(% OVER (% ORIGIN	(% ORIG	(% QUARTER	(REVIS
(REV'D)	TED ON LAST (REVISED) (REV)	(REV)	(REV)	(REV)
	(L.REV) ORGNL QTR.REV) (REV)			

SECTOR: ATOMIC ENERGY

NPC

1. RAPP 3 & 4 MW 1986/11 1995/11 2000/11 60 0 42 711.56 2511.00 253 1884.15 280.00 167.85 2052.00
2X35 1995/08 1997/05 56 33 2107.00 19 290.00

KOTA
RAJASTHAN

2. KALGA MW 1987/06 1995/12 2000/09 57 2.22 730.72 2896.00 296 2397.28 319.00 158.72 2556.00
ATOMIC PWR. 2X25 1996/10 1998/11 56 16 2275.00 27 281.00

KARWAR
KARNATAKA

3. TARapur ATO- MN 1991/01 2007/01 2007/06 5 0 5 3447.06 8949.00 160 1180.76 422.00 71.24 1252.00
MIC POWER 2X500 1997/12 3 3 6421.00 39 260.00

TARAPUR
MAHARASHTRA

SECTOR: COAL
NCL

4. DUDHICHUA OC 10.0 1992/08 1998/03 2004/03 72 0 72 868.93 1271.78 46 - 554.27 326.94 215.86 770.13
PHASE-I MTY 1998/03 107 107 868.93 46

SIDHI
M.P./U.P.

5. NIGAM EXPN. 10 OC 1997/07 2004/03 2004/03 0 0 0 1846.49 1846.40 0 500.25 306.65 257.20 757.45
MTY SIDHI
MADHYA PRADESH

NLC

6. EXP.OF MINE- 4.0 1992/03 1996/10 2002/11 73 -5 73 1336.93 1602.94 20 683.66 304.35 262.43 946.09
I MTY NEVELLI
TAMIL NADU

7. TPS-I EXP. 420 1996/02 2001/03 2002/05 14 0 14 1590.58 1520.99 -4 105.08 250.60 51.48 156.56
MTY NEVELLI
TAMIL NADU

8. MINE-1A 3 1998/02 2001/02 2001/07 5 0 5 1032.81 1063.18 3 21.80 165.00 - 21.97 43.77
MTY NEVELLI
TAMIL NADU

SECTOR: MINES

NALCO

9. EXP.BAUXITE TH.TONNES 1996/06 2001/03 2001/03 0 0 0 1664.60 1664.60 0 237.87 530.13 375.46 613.33
MINEALU REF 775 0 0 0 0 0 0 0 0 575.77

10. EXP.OF CAP. 125000 TPY 1998/02 2002/08 2002/05 -3 0 -3 -6 2061.98 2061.98 0 10.65 150.21 32.30 42.95
SMELTER-CPP SMELTER ANGL
ANGUL 120 MW CPP
ORISSA

SECTOR: STEEL

11. STEEL PLANT MTY 1988/07 1995/04 1999/12 56 0 48 2461.00 5105.29 107 4279.18 260.34 133.79 4412.97 (COMPLETED)
MODERNISATION 1.8 1992/05 1995/12 69 54 3954.00 29

12. MODRN OF BOK- MTPA 1993/07 1997/07 2000/01 30 1 30 1625.79 2468.18 52 2044.74 148.30 68.01 2112.75

ARO STEEL-I 3,955 1994/08 63 63 1792.90 38 -
 DHANBAD MTPAS
 BIHAR 4.5

SECTOR: PETROCHEMICALS
 =====
 IPCL

13. GANDHAR PET- TPA 1992/03 1996/10 2000/02 40 3 40 3484.37 3809.00 9 3651.54 9 1.00 151.09 - 3802.63
 ROCHEMICALS 1.2 LAC
 BHARUCH
 GUJARAT

SECTOR: PETROLEUM
 =====
 GAIL

14. LNG PIPELINE 2.7 MMTPA 1997/10 2001/04 2001/02 -2 0 -2 -5 1229.45 1229.45 0 13.07 450.00 - 206.22 219.29
 GANDHA-LONI
 GUJ./RAJ./UP

IOC

15. MATHURA REF. MMTPA 1996/05 1999/12 2000/02 2 5 0 2 5 1041.00 1068.00 3 604.02 258.00 250.24 854.26 (COMPLETED)
 SEC. PROCESS 1.2
 MATHURA
 UTTAR PRADESH

16. BARAUNI REF. MMTPA 1999/02 2002/02 2002/02 0 0 0 1803.00 1803.00 0 7.13 50.00 390.00 30.69 37.82
 EXPANSION 3
 BARAUNI
 BIHAR

NRL

17. OIL REFINERY MMTPA 1992/07 1997/10 2000/02 28 44 2 28 44 1830.00 2489.12 36 36 2007.76 171.00 - 286.34 2294.10
 AT NUMALIGAR 3
 ASSAM

ONGC

18. GANDHAR DEV. MMTPA 1992/05 1996/05 2000/01 44 92 1 44 92 1245.62 1441.82 16 16 1409.63 25.00 - 24.61 1434.24 (COMPLETED)
 PH-II 24.10
 GANDHAR 8CM
 GUJARAT 17.32

SECTOR: POWER
 =====
 NEEPCO

19. RANGANADI MW 1987/04 1994/08 2001/09 85 0 50 312.78 1479.63 373 797.61 153.00 116.71 914.32
 HEP 405 1997/07 97 41 675.74 -
 SURANSIRI
 ARUNACHAL PR.

NHPC

20. DULHASTI HEP MW 1982/11 1990/11 2001/03 124 0 0 183.45 3559.77 1840 2201.60 391.00 218.49 2420.09
 190 1989/07 1994/07 129 0 3559.77 0 3559.77
 DONA J & K 1997/10 2001/03 3559.77

21. KOEL KARO MW 1981/06 1999/11 1991/11 1999/11 N.A. N.A. N.A. N.A. 444.67 2368.42 433 83 26.62 20.00 5.06 31.68
 HEP 710 86 86 1292.82

22. DAULIGANJA MW 1991/04 1998/10 2005/03 77 6 77 601.98 1578.31 162 122.64 194.84 28.41 151.05
 H.E.R.-I 470 PITHORAGARH UTTAR PRADESH

23. CHAMERA H.E. MW 1999/05 2004/05 2004/05 0 0 0 1684.02 1684.02 0 0 9.24 100.00 285.00 164.63 173.87
 PROJECT 300 CHAMERA HIMACHAL PR.

THDCL

24. TERRI DAM MW 1994/03 1999/03 2002/03 36 0 36 2963.66 4967.77 68 68 1939.15 575.00 - 278.31 2217.46
 H.E.P. 1000 TERRI UTTAR PRADESH

NJPC

25. NATHPA JHKRI MW 1989/04 1996/04 2002/03 71 0 39 1678.02 7666.31 357 0 3808.47 1086.00 353.93 4162.40
 H.E.P. 1500 1993/06 1998/12 85 34 7666.31

NTPC

26. VINDHYACHAL MW 1995/02 2001/02 2000/03 -11 1 -11 -15 2753.38 2570.34 -7 1815.46 299.79 153.16 1968.62
 STPP-II 2500 SIDHI MADHYA PRADESH

27. KAYAMGULAM MW 1996/09 2000/03 2000/02 -1 0 -1 1310.58 1164.68 -11 935.74 141.34 - 42.07 977.81 (COMPLETED)
 COMB. CYCLE 400 MW (ALLEPPY) KERALA

28. UNCHARA TPP MW 1995/04 2000/07 1999/10 -9 -14 0 -9 1279.51 1595.71 25 980.88 109.72 - 53.28 1034.16 (COMPLETED)
 ST-1 2X210 RAIBARELI UTTAR PRADESH

29. FARIDABAD MW 1997/07 2001/01 2000/10 -3 -7 0 -3 -7 1163.00 1097.65 -6 383.28 317.85 305.29 234.19 617.47
 400 FARIDABAD HARYANA

30. SIMBDRI TPP MW 1997/07 2002/12 2002/12 0 0 0 3650.79 3662.46 0 378.23 510.56 508.19 178.50 556.73
 ST-1 2X500 VIZAG ANDHRA PRADESH

31. TALCHER STPP MW 1999/01 2006/02 2006/02 0 0 0 6648.83 7669.64 15 15 1.47 237.49 - 110.03 111.50
 ST-1 4500 ORISSA

P.GRID

32. NATHPA JHKRI CKW 1989/04 1996/04 2000/03 47 0 47 889.95 1561.63 75 1060.93 196.16 - 67.32 1128.25
 TA SYSTEM 1980 KINNAR HP/RV/DEL

SECTOR: RAILWAYS
 =====
 NL

33. B'PUTRA BR₄ KMS
BOGIBILALINK 54.30
NEPR
NR
ASSAM

NL

34. UDHAMPUR-S'- KMS
NGR-B'MULLA, 290
NR
J & K

POIS

35. FREIGHTOPERA
TION,INF.SYS
CRIS
ALL INDIA
1984/03 1995/03 2000/01 58 4 58 520.00 1098.00 111 0 198.28 19.07 7.73 206.01
1989/11 44 44 1099.00

SECTOR: OTHERS
UD

36. DELHI METROR 31.8 LAKHS 1996/09 2005/03 2005/03 0 0 0 4860.00 5211.00 7 315.80 393.05 112.70 428.50
APID SYS.PHI PASSANGER/
DELHI DAY
DELRU

LEGENDS

NL : New Lines L.REP : Latest Reported
FOIS : Freight Operations M.W : Mega Watt
Information Systems NFC : Nuclear Power Corporation
UD : Urban Development NCL : Northern Coal Fields Ltd.
SAIL : Steel Authority of MTY : Million Tons Per Year
India Ltd.
IPCL : Indian Petro Chemicals Ltd GAIL : Gas Authority of India Ltd
TPG : Thermal Power Stations NEEPCO : North Eastern Electric
NRL : Numaligarh Refinery Ltd. Power Corporation
CKM : Circuit Kms. NALCO : National Aluminium
NHP : National Hydro Power Corporation Corporation
MTPA : Million Tons Per Annum TPA : Tons Per Annum