

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:3875
ANSWERED ON:17.08.2000
CONSTRUCTION OF RAILWAY BRIDGES IN KARNATAKA
RUDRAGOUDA PATIL

Will the Minister of RAILWAYS be pleased to state:

- (a) whether the proposals for construction of railway bridge near Byadarahalli on Bangalore-Mysore section and seven bridges on railway crossings under Tumkur branch canal and its distributaries etc. have been pending with railways for a long time;
- (b) if so, the details of such proposals along with the reasons therefor;
- (c) whether the Government of Karnataka has requested to the Union Government several times in this regard; and
- (d) if so, the time by which these proposal are likely to be cleared?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI DIGVIJAY SINGH)

(a) to (d) A statement is attached.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (d) OF UNSTARRED QUESTION NO.3875 TO BE ANSWERED ON 17.8.2000 ASKED BY SHRI R.S. PATIL REGARDING CONSTRUCTION OF RAILWAY BRIDGES IN KARNATAKA

(a) to (d) The present status of eight canal crossings/bridges proposed by the Karnataka Government is as under :-

S.No. Name of Work Status

01 Railway bridge at 9th km. of link Work completed in canal of Vishweshwaraya Canal October, 1999. near Byadarahalli in Mandya District of Bangalore-Mysore Broad Gauge section at Railway Km.110/3-4.

02 Railway bridge at Km.71/8-9 Work completed in between Tumkur and Mallasandra December, 1998. Stations of Tumkur-Arsikere section for the crossing of T. Subramanya canal at CH.131.557 Km.

03 Railway Bridge at Km.89/14-15 Work is in progress between Gubbi and Nittur stations and targeted for of Tumkur-Arsikere section for completion by the crossing of Distributory 31.03.2001. No.15 at CH.10345 m.

04 Railway Bridge at Km.92/1-2 Work is in progress between Gubbi and Nittur stations and targeted for of Tumkur-Arsikere section for completion by the crossing of sub distributory 31.12.2000. No.2 of Distributory No.15 under Tumkur Branch Canal CH. 3450 in 4th km.

05 Railway Bridge at Km.84/14-15 Karnataka Government between Mallasandra and Gubbi have not yet stations of Tumkur-Arsikere deposited the section for the crossing of estimated cost with Distributory No.16 at CH.2175 m. Railways. Target date of completion can be fixed after the State Government

deposits the full
money.

06 Railway Bridge at Km.87/7-8 Karnataka Government
between Gubbi and Nittur stations have not yet
of Tumkur - Arsikere section for deposited the
the crossing of Distributory estimated cost with
No.16 at CH.1653 m. Railways. Target
date of completion
can be fixed after
full amount is
deposited by the
State Government.

07 Railway Bridge at Km.115/2-3 Karnataka Government
between Banasandra and Ammasandra have not yet
stations of Tumkur-Arsikere deposited the
section for the crossing of estimated cost with
Distributory No.9-A at CH.391 m. Railways. Target
date of completeion
can be fixed after
full amount is
deposited by the
State Govt.

08 Railway Bridge at Km. 85/14-15 Centage charges have
between Gubbi and Mallasandra since been remitted
stations of Tumkur-Ariskere by the State
section for the crossing of Government. Drawings
Distributory No. 16 at CH. are under
18,081m. preparation after
which estimated cost
will be advised to
State Government.
Target date will be
fixed after deposit
of cost.