

**GOVERNMENT OF INDIA  
URBAN DEVELOPMENT  
LOK SABHA**

UNSTARRED QUESTION NO:333  
ANSWERED ON:26.07.2005  
WATER DISTRIBUTION PROJECTS OF DELHI JAL BOARD  
Singh Shri Rajiv Ranjan (Lalan);Suman Shri Ramji Lal

**Will the Minister of URBAN DEVELOPMENT be pleased to state:**

- (a) whether large number of Delhi Jal Board's water distribution projects are under construction;
- (b) if so, the names of such projects and the construction work of these projects started alongwith the total amount spent thereon till March, 2005;
- (c) whether some projects which were scheduled to be completed before March, 2005 are still incomplete;
- (d) if so, the reasons therefor; and
- (e) the steps taken/to be taken by the Government for the timely completion of each project?

**Answer**

MINISTER OF PARLIAMENTARY AFFAIRS AND URBAN DEVELOPMENT ( SHRI GHULAM NABI AZAD )

(a)to(d): The Delhi Jal Board has informed that at present 14 water distribution projects are under implementation. The details of the projects are given in Annexure.

The completion of some projects has been delayed due to various reasons e.g. abnormal rise in the price of the material, executing agency leaving the work incomplete, delay in shifting of High Tension (HT) line crossing of railway line and delay in permission for road cutting etc.

(e): For timely completion of the projects, the DJB has taken appropriate steps like regular monitoring of the projects, undertaking works at the risk and cost of defaulting agencies, pursuing with concerned departments/agencies for timely clearances etc.

ANNEXURE REFERRED TO IN REPLY TO PART (a)to(d) OF LOK SABHA UNSTARRED QUESTION NO.333 FOR 26.7.2005.

**ANNEXURE**

**Water Distribution Projects of Delhi Jal Board**

Sl. No.	Name of the Project	Date of Start	Expenditure till March,2005 (Rupees)
1.	Laying feeder mains for filling reservoirs in South Delhi	3.9.2003	3371.50 lakhs
2.	Construction of six additional UGR/booster Pumping Station in Trans Yamuna Area	14.10.2003	760.95 lakhs (for civil works only)
3.	Construction of five additional UGR/booster Pumping Station in South Delhi Area	10.10.2003	503.43 lakhs (for civil works only)
4.	Supply of 600-700-900 PSC pipes at Malviya Nagar	18.02.1998	105.00 lakhs
5.	Construction of 5.3 ML capacity UGR & BPS at Ujwa, Village Najafgarh	14.08.2003	105.98 lakhs
6.	Construction of 4.2 ML capacity UGR & BPS at P-Block, Mohan Garden	16.08.2003	146.61 lakhs
7.	Providing/Laying/Jointing (P/L/J) 900-600-500-400-350-200 MM DI MS/W/S main for built up area in the command of reservoir CT-2 phase-I Dwarka (Balance work at the risk & cost of M/s Lanco Infratech Ltd.)	12.01.2005	Nil
8.	Providing/Laying/Jointing (P/L/J) 900-600-500-400-350 mm fis DI/MS W/S main for built up area in the command CT-2 phase-II Dwarka (Balance work at the risk & cost of M/s Lanco Infratech Ltd.)	12.01.2005	Nil
9.	Laying jointing of 700-900 mm dia PSC/HS W/Main at Malviya Nagar	27.05.2005	23.02 lakhs

10.	Construction of 12.6 ML capacity UGR & DPS at C-D park Jahangirpuri	04.05.2003	109.68 lakhs
11.	Construction of 10 ML capacity UGR & DPS near Transport Authority, Burari	05-12-2002	262.00 lakhs
12.	P/L/J 900/800 Dia MS lines and Coated water line from GT Road Alipur to Bawana W.T.P.	20.08.2004	1091 lakhs
13.	P/L/J 508 mm dia MS pipeline from Patel Road DPS to Baljit Nagar UGR & BPS	20.04.2004	105 lakhs
14.	P/L/J CI/HS Peripheral water main for reservoir CT-1 Dwarka Phase-I (Balance Work)	30.10.2004	18.36 lakhs