

**GOVERNMENT OF INDIA  
URBAN DEVELOPMENT  
LOK SABHA**

UNSTARRED QUESTION NO:4217  
ANSWERED ON:21.12.2005  
NBCC PROJECTS  
Sugavanam Shri E.G.

**Will the Minister of URBAN DEVELOPMENT be pleased to state:**

- (a) whether the National Building Construction Company (NBCC) has been awarded any contract for border fencing, housing complex and other major works during the last three years;
- (b) if so, the details thereof and the present status of the above works, project-wise; and
- (c) the time by which these projects are likely to be completed?

**Answer**

MINISTER OF URBAN DEVELOPMENT AND CULTURE ( SHRI S. JAIPAL REDDY )

(a): Yes, Sir.

(b)&(c): Details of projects and time schedule alongwith the present status of projects secured by NBCC during the last three years is enclosed vide Annexures I, II and III.

ANNEXURES REFERRED TO IN REPLY TO PARTS (b)&(c) OF LOK SABHA USQ NO. 4217 FOR 21.12.2005.

ANNEXURE-I

BORDER FENCING WORKS SECURED BY NBCC

(2003-04 TO 2005-06 UPTO 30TH NOVEMBER`05)

(Rs. lacs)

Sl. No.	Name of Project	Contractual Value	Present Status	Likely date of completion
1.	Border Fencing works, Tripura	40681.00	Work in progress. 83% work completed.	31.03.2006
2.	Border Fencing works, Rann of Kutch, Gujarat	35978.41	Work in progress. 20% work completed.	31.12.2006
3.	Border Fencing works, Meghalaya	31796.93	Work in progress. 24% work completed.	31.12.2006
4.	Border Fencing Works, Mizoram	12501.46	Work in progress. 29.5% work completed.	31.12.2006
5.	Border Fencing works, Assam	5816.33	Work in progress. 20% work completed.	31.12.2006

## ANNEXURE-II

Housing Complex secured by NBCC - (2003-04 to 2005-06 upto 30th November`05)

Sl. No.	Name of Project	Contractual Value	Present Status	Likely date of completion
1.	Defence Housing Project, Jodhpur (Air Force)	4592.00	Work in progress. 38% work completed.	31.12.2007
2.	Defence Housing Project, Jodhpur (Army)	1060.00	Work in progress. 1% work completed.	30.09.2007
3.	Defence Housing Project, Jaipur (Army)	6506.00	Work in progress. 31% work completed.	31.03.2007
4.	Defence Housing Project, Jaisalmer (Army)	4648.00	Work in progress. 3% work completed.	31.08.2007
5.	Defence Housing Project, Ambala (Air Force)	1765.00	Work in progress. 17% work completed.	31.08.2007
6.	Defence Housing Project, Vadodara (Air Force)	5353.00	Work in progress. 34.5% work completed.	31.08.2006
7.	Defence Housing Project, Deolali (Air Force)	6850.00	Work in progress. 13% work completed.	13.07.2007

Major Works Secured by NBCC - Year Wise (2003-04 to 2005-06 upto November`05)

Sl. No.	Name of Project	Contractual Value	Present Status	Likely date of completion
1.	270 Cusec Pipeline Works from Murad Nagar to Sonia Vihar	12000.00	Completed.	
2.	Elevated Metro Track from Panchkuiyan Road to Kirti Nagar for DMRC (IJM - NBCC - VRM Joint Venture)	13600.00	Completed.	
3.	Construction of Civil Structural and	16220.04	Work in progress. 30% work completed.	15.7.2007

Architectural work of  
Main Power House  
Transformer Yard at  
Korba (East) 2 x 250 MW  
Chattisgarh

4.	Construction of Civil, Structural and Architectural of Unit 7 & 8 (2 x 250 MW) of Chandrapura TPS, DVC, Jharkhand	12978.00	Work in progress. 18.3% work completed.	15.7.2007
5.	Bodoland Hospital and Nursing College at Kokrihat in Assam	4190.00	Work just started. 6% work completed.	31.7.2007
6.	Construction of Coal Handling and Ash Handling Plant at Chandrapura TPS Unit 7&8 at Jharkhand	4762.00	Work in progress. 11.5% work completed.	31.7.2007
7.	Supply of Pre-fabricated Super Structure of CRC and IARH at Imphal for Manipur Sericulture Project	5924.00	Work just started.	31.12.2006
8.	Construction of Nagaland University at Nagaland	4300.00	Work in progress. 18% work completed.	31.1.2007
9.	Construction of Rural Roads in West Tripura District under Pradhan Mantri Gram Sadak Yojana (PMGSY) - Tripura	23661.00	Work in progress. 10% work completed.	31.3.2008
Sl. No.	Name of Project	Contractual Value	Present Status	Likely date of completion
10.	Construction of Rural Roads under Pradhan Mantri Gram Sadak Yojana (PMGSY) - Bihar	26625.00	Work in progress. 17% work completed.	30.9.2006
11.	Site leveling work package for Barh Super Thermal Power Project, Bihar	11800.00	Work in progress. 75% work completed.	31.3.2006