

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:406

ANSWERED ON:23.11.2006

UPGRADATION OF RAILWAY STATIONS UNDER RATLAM AND KOTA DIVISIONS

Jatiya Dr. Satyanarayan

Will the Minister of RAILWAYS be pleased to state:

the details of works being executed under the head 'increasing passenger amenities and upgradation of stations' in Ratlam and Kota Divisions and the total amount sanctioned as well as the position of said works during 2006-07?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI R. VELU)

Details of passenger amenities works sanctioned on Ratlam and Kota Divisions along with progress is annexed as Statement. Total costs of all passenger amenities works under Ratlam and Kota Divisions are Rs. 18.37 crore and Rs. 4.86 crore respectively.

STATEMENT REFERRED TO IN REPLY TO UNSTARRED QUESTION NO. 406 BY DR. SATYANARAYAN JATIYA TO BE ANSWERED IN LOK SABHA ON 23.11.2006 REGARDING UPGRADATION OF RAILWAY STATIONS UNDER RATLAM AND KOTA DIVISIONS

Details of passenger amenities works sanctioned on Ratlam and Kota Divisions along with progress are as under:

S.No.	Description of work	Cost	Physical	Status of work
-------	---------------------	------	----------	----------------

in Progress

thousand

of Rs

Ratlam Division

1 Indore-(BG) - Extension of passenger 25087
- New Work sanctioned
platform No.5 to accommodate 24 coach
trains at Mhow end and related land
acquisition

2 Indore- Prov.drainage arrangement in 20,68 14% Retender opened on
station area to remove stagnation 29.08.06. Tender
of water in circulating area. under Tender Committee

3 Mhow sub Division Extension of Platform 2997 75% Work completed at
no. 1 to accommodate full length of Mhow at Barnagar
pass. Train at Mhow & at Barnagar and Maskanwa.
extension of platform shelter & providing Commissioner for
waiting hall addl. Shed & improvement Railway Safety
to platform No.2 sanction awaited.

4 Dahod- Repair to platform surface of
passenger platform No. 1,2 & 3 1329 100% Work completed.

5 Ratlam- Improvement to watering 2985 1% Retender opened on
arrangement by providing storage 12.10.06.
Capacity (i.e RCC over head tank Note under Accounts
and sumps) and necessary pipe line vetting Tender under
for station. Tender Committee

6 Sehore- Extension of platform 1301 100% Work completed
No.1 for 24 coaches.

7 Laxmibainagar- Providing RCC OH 4991 - Estimate under
water tank in lieu of MS tank of revision
2.25 lakhs litres and providing
150mm dia GI pipe line in place
of CI pipe line.

8 Dewas- Providing covering shed 816 62% Work in progress.
on platform No.2 Fabrication completed.
Erection work in
progress.

9 Ujjain- Providing CC apron on 4515 - Tender cancelled
platform No. 1, 3/4. due to higher rates.
Retender to be opened
on 03.11.06

10
Indore- Providing CC apron 2975 - Tender to be
on platform No.5 opened on 03.11.06

11 Laxmibainagar- Prov.cover 2984 100% Work completed.
shed toilet block and extension
of Foot over bridge with
improvement to circulating
area.

12 Indore - Providing High pressure 1679 - Work in progress
jet cleaning plant

13 Ujjain-Bhopal Section-Providing 2486 - Tender cancelled.
Foot over bridge at Kalapipal Revised estimate
& Bichpuri sanctioned. Tender
to be reinvited.

14 Indore (Model station) :-Providing
kota stone flooring at PF No 1 1666 60% Work in progress.

15 Meghnagar- Providing 1 No. of RCC
over head Water Tank capacity 1.00
lakh litres in place of existing
corroded steel tank. 1157 2% Work in progress.

16 Piplod Jn- Providing 1 No. RCC over
head water tank capacity 1.00 lakh
litres in place of existing corroded
steel tank. 1159 2% Work in progress.

17
Mangliyagaon:- Providing foot over
bridge. 2887 - Plan under approva
since 03.10.06.
Retender to be opened
on 03.11.06

18
Ujjain-Providing CC apron at PF no.6

(05-06) 2998 - Revised estimate
sanctioned. Retender
to be opened on
03.11.06

19 Ratlam division - Providing signages
board glow sing board at Mandsaur,
Neemuch, Bairagarh & Indore 519 - New work. planned and
estimate sanctioned

20 Indore (Model station):-Improvement
to circulating area (BG & MG) with
proper parking facilities. 2967 62% Tender opened on 3.3.06.
Tender cancelled due to
higher rates. Work is
now being done in zone
no 15 except work of
Foot over bridge. Tender
opened on 04.08.06 for
Foot over bridge under
Tender Committee.

21 Indore (Model station):- Providing
Passenger Amenities (the thrust area)
at 'A' category station. 2988 10% Work in progress.

22 Ratlam (Model station):- Providing
separate entry to station. 2991 75% Work in progress.

23
Ratlam (Model station):- Provision
Passenger amenities (the thrust area)
at A Category station. 2956 70% Work in progress.

24 Dahod-Ratlam Section- Improvement of
circulating area with extension of
waiting hall at Meghnagar and provision
of waiting hall and toilets at
Panchpiplia. 2965 98% Work completed.

25 Other ancillary works 1296 Kota Division

26 Sawai Madhopur-CC apron in line No 1 8135 - Tender under
preparation

27 Chaumahla- Improvement of existing
surface in platform No. 1& 2 2224 100% Work completed.

28 Gangapaur City- Providing covered
shed at platform No.2 2146 100% Work completed.

29 Kota: Providing RCC overhead raw
water tank 2.25 lacs litre capacity 1721 95% Work almost completed.

30 Nagda-Mathura section- Provision of
public address systemn at 34 statlion
of B class station. 2924 - Tender under
finalisation.

- 31 Bharatpur- Construction of 225000 litre capacity on 20 m height 1524 - Work awarded.
- 32
Kota- Providing covering over passenger platform No.5 2999 10% Work in progress.
- 33 Kota Divn.-Providing 200 mm dia borewell to improvement of water supply at Lalpur Umri, Narayanpur Tatwar & Nimoda 1393 90% Work in progress.
- 34 Piloda & Bayana section-Providing 2 Nos. borewell 1107 - Work awarded.
- 35 Kota Division- Improvement in lighting arrangement in circulating area at various station. 1500 100% Work completed.
- 36 Kota-Ruthiyani & Kota - Chitourgarh section- Provision of PA system at B class station. 1538 - Tender under finalisation
- 37 Hindaun City - Providing OH water tank 2.25 Lacs litre capacity 1535 - Work awarded.
- 38 Gangapur City - Providing RCC OH water tank 2.25 Lacs litre on 20 m height 2990 - Tender under preparation
- 39 Kota: Providing 200 mm dia borewell with RCC overhead tank 2.25 lacs litre capacity near loco shed in c/w new washing pit line. 1721 - Work awarded.
- 40 Kota-Providing 250 mm dia bore well at old & new Chambal 899 - Tender under finalisation.
- 41 KAPREN- Improvement water supply by providing 200mm dia borewell and providing GI pipe line and Overhead Tank 811 - Tender under finalisation.
- 42 Dara - Providing RCC Overheadwater tank 80000 litre on 20 m height 1126 - Tender to be opened on 21.11.2006.
- 43 Nagda section - Improvement to water supply in Asstt Engineer/ Shamgarh section. 2997 - Tender under finalisation.
- 44 Baran- Replacement of corroded steel Overhead tank at station. 1608 - Tender re-called.

- 45 Shamgarh - Providing RCC Overhead water tank 50000 gallon capacity at filter plant on 20 m height 2215 - Tender re-invited.
- 46 Kota Divi.-Provision of 27 Ns water cooler of 150 litter capacity on additional account at vartious stations 1800 100% Work completed.
- 47 Sawai Madhopur- Providing passenger facilities enquiry office Pay & Use toilet. 495 50% Work in progress.
- 48 Bayana- Providing waiting hall and additional and alteration. 495 90% Work in progress.
- 49 Bayana- Providing circulating area 485 15% Work in progress.
- 50 Kota- Providing PNR enquiry with Touch screen 500 100% Work completed.
- 51 Gangapur City- Providing booking office 495 50% Work in progress.
- 52 Providing Glow sign boards indicating passenger amenities at Kota, Gangapur City, Sawai Madhopur & Bayana 400 10% Work in progress.
- 53 Provision of air conditioned dormitory and improvedment to lighting in RR/Kota 480 100% Work completed.
- 54 Water coolers at Passenger Reservation System/Booking offices at Gangapur City, Kota, Sawai Madhopur & goods shed at Kota & Sawai Madhopur 336 100% Work completed.