

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT & HIGHWAYS

LOK SABHA
UNSTARRED QUESTION No. 6306
ANSWERED ON 5TH April, 2018

COMPLETION OF NH NO. 326

6306. SHRI JHINA HIKAKA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- whether the Government is aware about the delay in completion of construction on National Highway (NH) No. 326 from Ranchi to Vijayawada;
- if so, the details thereof; and
- the details about the progress made therein so far?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
(SHRI MANSUKH L. MANDAVIYA)

- Yes, Madam.
- & (c) Details of delayed projects on National Highway (NH) No. 326 from Ranchi to Vijayawada are as under: -

Sl. No.	Name of work	Length (in km)	Sanctioned cost (Rs. In crore)	Scheduled date of completion/ Revised date of completion	Length completed (in km)
1.	Widening to 2-lane with paved shoulder and strengthening from km 162/700 to km 192/450 in Odisha	29.75	114.03	01.11.2017/ 31.05.2018	21.00
2.	Widening to 2-lane and Improvement from km 212/700 to km 253/700 and km 281/700 to km 311/700 in Odisha	71.00	229.29	01.11.2017/ 17.04.2018	68.10
3.	Widening to 2-lane and Improvement from km 327/700 to km 413/700 in Odisha	86.00	277.05	17.11.2017/ 30.06.2018	73.00
4.	Widening to 2-lane and Improvement from km 68/000 to km 162/200in Odisha	94.20	191.08	23.08.2015/ 31.12.2018	52.16
