

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 779
ANSWERED ON 24TH JULY 2025**

NHs PROJECTS IN WEST BENGAL

779. SHRI KHALILUR RAHAMAN:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS
सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details regarding the ongoing National Highways (NHs) projects in West Bengal including their total length and funds allocated thereof;**
- (b) the number of these projects that are behind schedule; and**
- (c) the details of project cost escalation, if any, project-wise?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) and (c) Details are Annexed.

(b) Presently, 13 out of 34 ongoing National Highways (NHs) projects in West Bengal are behind schedule.

ANNEXURE**ANNEXURE REFERRED TO IN REPLY OF PARTS (a) AND (c) OF LOK SABHA UNSTARRED QUESTION NO. 779 FOR ANSWER ON 24.07.2025 ASKED BY SHRI KHALILUR RAHAMAN REGARDING NHs PROJECTS IN WEST BENGAL**

Sl. No	Project Name	NH No	Length (in km)	Sanctioned Cost/TPC (Rs. in Crore)	Appointed date/Date of start	Scheduled Completion Date	Physical progress (%)	Project cost escalation, if any (Rs. in Crore)
1	Construction of new road at the missing link portion of NH-81 along the approved alignment between Harishchandrapur & Easter approach of Kalindri-Bridge, in the district of Malda.	81	13.15	271.17	02-11-2016	01-11-2018	82.56%	20.03
2	Construction of 4-lane ROB (Twins 2-lanes) and its approaches in replacement of level crossing at km 3.950 of NH-2B (Railway km 226/0) at Talit.	2B	ROB	145.89	24-02-2024	23-02-2026	22.67%	54.44
3	Construction of twins 2-lane ROB and its approaches in replacement of existing level crossing Gate No. -38 (Rly km 165/21-165/23) between Chondrakona Road & Garbeta Stations in Kadamadiha at km 159.448 of NH-60.	60	ROB	101.76	16-01-2023	14-01-2025	69.47%	-4.22
4	Construction of ROB and its approaches in lieu of Level Crossing No. 10/B/T at km 307.050 of NH-60 (Bhimgarh).	60	ROB	155.87	07-08-2023	06-08-2025	10.61%	-17.30
5	Construction of ROB and its approaches in lieu of level crossing No. 21/SPL/E at km 338.600 of NH-60 (Suri).	60	ROB	127.21	10-07-2021	09-07-2023	75.45%	-10.07
6	Construction of proposed ROB & its approaches on NH-60 at 193+800 in lieu of LC Gate No. 39/A/3E in the state of West Bengal.	60	ROB	62.09	13-11-2021	12-11-2023	35.31%	-0.69

Sl. No	Project Name	NH No	Length (in km)	Sanctioned Cost/TPC (Rs. in Crore)	Appointed date/Date of start	Scheduled Completion Date	Physical progress (%)	Project cost escalation, if any (Rs. in Crore)
7	Development to 4/6-laning of NH-31 (New NH-10) with both side service roads from km 569.258 to km 581.030 (end of AH-02 project on NH- 31 near Shivmandir to Sevoke Army Cantonment) in districts of Darjeeling and Jalpaiguri in the state of West Bengal on EPC Mode	10	11.77	995.04	22-03-2023	19-09-2025	51.21%	64.16
8	Reconstruction and Widening of 8 nos. narrow culvert at km 22.445, km 22.450, km 22.840, km 27.565 , km 29.000 (half portion) , km 29.500, km 30.650, km 38.290 & spot improvement from km 22.397 to km 22.442, km 22.445 to km 22.450, km 22.453 to km 22.493, km 26.855 to km 26.935, km 27.125 to km 27.175 , km 27.492 to km 27.562, km 27.565 to km 27.710 , km 29.487 to km 29.502, km 29.506 to km 29.513, km 32.710 to km 32.750 km, km 32.885 to km 32.910, km 38.185 to km 38.285, km 38.290 to km 38.330 & repair of old parapets, construction of new parapets, road signage such as Median Marker, Road Marking etc in selected stretches from km 20.00 to km 40.00 of NH-110 (Old NH-55) in the District of Darjeeling under Annual Plan 2022-23 sanction -reg.	110	Culvert	13.49	01-03-2024	01-03-2025	76.27%	0.15

Sl. No	Project Name	NH No	Length (in km)	Sanctioned Cost/TPC (Rs. in Crore)	Appointed date/Date of start	Scheduled Completion Date	Physical progress (%)	Project cost escalation, if any (Rs. in Crore)
9	(i) Reconstruction of a box culvert at km 3.780 in connection with the Widening of NH-35 (New NH-112) under NH Division No.-V, P.W. (Roads) Directorate, (ii) Reconstruction of minor bridge at km 13.872 of NH-35 (New NH-112) under NH Division No. V, P.W. (Roads) Directorate (iii) Reconstruction of bow string girder type minor bridge at km 16.567 of NH35 (New NH-112) under NH Division No.- V, P.w. (Roads) Directorate, in the district of North 24-Parganas, West Bengal during the year 2022-23 in EPC mode - reg.	112	Culvert	40.13	07-11-2023	06-11-2025	70.00%	NIL
10	Construction of 4 lane Raniganj Bypass of length 5.261 km on NH-60 (new NH-14) from km 273.00 of NH to km 478.18 of NH-2 (New NH 16) in paschim Bardhaman, West Bengal in EPC Mode- reg.	60	5.26	410.83	08-03-2024	08-03-2026	37.50%	4.58
11	Slope Stabilization Scheme at location of landslide at km 52.240 km of NH-110 (Old NH55) at Tindharia, West Bengal & Permanent Restoration of damaged Road bench at km 42.80 of NH -110 (Old NH -55) under NH Division-IX in the district of Darjeeling West Bengal during the year 2022-2023.	110	Slope Stabilization	24.52	06-09-2024	06-03-2026	52.02%	NIL
12	Widening Carriageway width along with construction of footpath from km 69.00 to km 71.40, Permanent Restoration of depressed road bench at km 60.480 and Restoration of Valley side protection wall at km 60.950 in between km 60 to km 61 & Repair & Rehabilitation of Panchanai bridge at km 75.030 of NH-110 (Old NH- 55) in the district of Darjeeling West Bengal during the year 2022-2023 -Sanction -Reg.	110	2.40	18.45	10-01-2024	10-07-2025	99.03%	NIL

Sl. No	Project Name	NH No	Length (in km)	Sanctioned Cost/TPC (Rs. in Crore)	Appointed date/Date of start	Scheduled Completion Date	Physical progress (%)	Project cost escalation, if any (Rs. in Crore)
13	Improvement of Spots from 21.710 km to 21.838 km (including reconstruction & culvert widening), 21.921 km to 22.000 km (including drop & guides), 23.7600 km to 23.800 km, 26.597 km to 26.705 km (including drop & guides), 28.270 km to 28.340 km, 35.878 km to 35.980 km, 36.025 km to 36.135 km, 36.245 km to 36.400 km (including reconstruction & culvert widening) on NH-110 (Old NH-55) in between km 20.00 to km 40.00 of NH-110 (Old NH-55) under NH Division-IX, in the district of Darjeeling.	110	0.79	14.48	11-09-2024	11-09-2025	47.00%	NIL
14	Construction of 3 (three) nos. new single cell type box culvert (2.0 m X 3.0m) at chainages 54+150 km, 54+750 km, & 55+150 km of NH-12 (old NH-117) including improvement of flaring portion on either side of each culvert during the year 2024-2025 under N.H. Division No. 1, in the district of South 24 parganas, West Bengal.	12	Culvert	1.64	16-04-2025	13-10-2025	0%	NIL
15	Re-sanctioning from Km 0.00 to Km 0.500, strengthening from km 0.00 to km 8.20 and km 15.00 to km 15.50 and Widening and strengthening from km 8.20 to km 15.00 of NH-327 (old NH-31C) in the district of Darjeeling under NH Division No. IX P.W.(Roads) Directorate, West Bengal	327	15.50	49.96	11-04-2025	10-04-2026	32%	NIL
16	Repair and Rehabilitation works for 13 nos. distressed bridges in the Birbhum district as a part of Detailed project Report for 4-Laning of NH-60 (New NH-14) from km 115.000 (Kharagpur) to km 422.450 (Moregram) in the State of West Bengal (Package III-Bakreswar Bridge at 322.550 km, Bramhani Bridge at 398.450 km and Gambhira Bridge	14	Bridge	31.61	07-05-2025	07-05-2027	0%	NIL

Sl. No	Project Name	NH No	Length (in km)	Sanctioned Cost/TPC (Rs. in Crore)	Appointed date/Date of start	Scheduled Completion Date	Physical progress (%)	Project cost escalation, if any (Rs. in Crore)
	e at 418.918 km).							
17	Repair and Rehabilitation works for 13 nos. distressed bridges in the Birbhum district as a part of Detailed project Report for 4- Lanning of NH-60 (New NH- 14) from km 115.000 (Kharagpur) to km 422.450 (Moregram) in the State of West Bengal (Package IV- Tilpara Right Canal Bridge at 342.660 km, Tilpara Bridge at 343.950 km, Khairakuri Bridge at 344.880 km, Dwarka Canal Bridge at 358.740 km, Deucha Barrage Bridge at 359.050 km).	14	Bridge	37.58	28-04-2025	27-04-2027	15%	NIL
18	Repair and Rehabilitation work for 13 nos. distressed bridges in the Birbhum district as a part of Detailed Project Report for 4- Lanning of NH-60 (New NH-14) from km 115.000 (Kharagpur) to km 422.450 (Moregram) in the State of West Bengal (Package I). Sinjuri-Bridge at km 308.660, Sinjuri-2 at km 309.020 Chandra bhaga bridge at km 333.400	14	Bridge	7.86	07-05-2025	06-05-2026	12%	NIL
19	Repair and Rehabilitation work for 13 nos. distressed bridges in the Birbhum district as a part of Detailed Project Report for 4- Lanning of NH-60 (New NH-14) from km 115.000 (Kharagpur) to km 422.450 (Moregram) in the State of West Bengal (Package II) MD Bazar Mini Bridge at km 350.530 & Kargil bridge at km 35	14	Bridge	8.74	28-04-2025	28-07-2026	30%	NIL

Sl. No	Project Name	NH No	Length (in km)	Sanctioned Cost/TPC (Rs. in Crore)	Appointed date/Date of start	Scheduled Completion Date	Physical progress (%)	Project cost escalation, if any (Rs. in Crore)
	3.040							
20	Improvements of spots including reconstruction & widening of culverts in between Ch .40.000 to 65.000 of NH 55 (new NH 110) under N.H. Division-IX(I), in the district of Darjeeling, West Bengal in the FY 2024-25	110	2.85	32.35	23-04-2025	22-04-2026	10.06%	NIL
21	Improvement of spots (including widening of culvert, drops & guide) from km 4.390 to km 4.585, km 5.328 to km 5.430, km 8.520 to km 9.075 (at 02 nos. of locations), km 9.335 to km 9.520 and km 12.060 to km 12.235 on NH110 (Old NH-55) in between km 0.00 to km 20.00 of NH- 110 under NH Division-IX in the District of Darjeeling, West Bengal.	110	1.121	15.02	17-03-2025	16-03-2026	1.14%	NIL
22	Bagrakot-Kafer (Package - I VA)	717A	15.24	402.94	04-10-2019	03-04-2022	98.54%	32.81
23	Bagrakot-Kafer (Pkg IV-B)	717A	12.6	295.97	05-10-2020	05-04-2023	95.71%	32.18
24	Kafer- Lava More (Pkg-VA)	717A	21.1	273.78	05-10-2020	05-04-2023	95.12%	31.36
25	Lava More Pedong bypass to Reshi Border (Pkg-VB)	717A	16.55	395.59	20-10-2020	17-04-2022	91.24%	39.61
26	Slope Protection and landslide mitigation at 4 Vulnerable LocationsSlope protection and landslide mitigation at 4 vulnerable locations (km 1.950 to Km 2.100, km 11.100 to 11.450, km 22.435 to km 22.485 and km 22.610 to km 22.680) within Sevoke-Rangpo section of NH-10 (old NH-31A) in Kalimpong district in the State of West Bengal on EPC mode	NH-10	0.62	152.27	26-06-2025	26-06-2027	0%	NIL
27	Slope Protection and Landslide Mitigation at 2 Vulnerable Locations [km 23.20 to km 23.960 and 26.530 to km 26.580] within Sevoke-Rangpo Section of NH-10(old NH-31A) in the district of Kalimpong in West Bengal during FY 2023-24 on EPC mode	NH-10	0.81	68.49	06-09-2024	08-03-2026	2%	NIL

Sl. No	Project Name	NH No	Length (in km)	Sanctioned Cost/TPC (Rs. in Crore)	Appointed date/Date of start	Scheduled Completion Date	Physical progress (%)	Project cost escalation, if any (Rs. in Crore)
28	4 lane bridge over River Ganga at downstream of Farakka Barrage of NH-12 (Old NH-34)(4L NHDP-III,5 Km, EPC)	12	5.468	622.04	20-12-2018	18-12-2021	92.47%	NIL
29	Up-gradation to 2L+PS configuration of Purulia-Chandil Section of NH-18 (Old NH-32)	18	73.281	1612.1	12-12-2019	09-06-22	96.19%	NIL
30	Construction of 4-laning road for Purulia Bypass Section from Km 84.030 to Km 94.345 of NH-18 (Old NH-32) (Length 10.315 km) in the state of West Bengal under NHDP-IV-B on EPC Mode	18	10.315	557.6	05-02-2022	09-08-23	91.41%	14.23
31	6L Elevated Kona Expressway from Km. 0.145 to Km. 7.337 of NH-117	117	7.192	1212.56	06-06-2024	03-12-26	19.25%	NIL
32	4-laning of the de-scoped stretches from Km. 115.342 to Km. 191.700 of NH-12 (Old NH-34) in Nadia district (3.962) & Murshidabad district (5.538) in the State of West Bengal on EPC Mode under NH(O))	12	10.554	201.1	16-07-2024	11-01-26	30.7%	NIL
33	4-laning of Barasat-Barajaguli Section of NH-12 (Old NH-34) from Km. 31.000 to Km. 48.679 in the district of North 24-Parganas in the State of West Bengal on EPC Mode under NH(O)	12	17.679	352	12-08-2024	13-02-26	6%	NIL
34	4 laning of Falakata to Salsalabari of NH-27 (Old NH-31D) (Pck-2A)	27	41.654	2154.96	04-12-2024	01-06-27	27.03%	NIL
	Total		285.90	10867.09				
