

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:2333
ANSWERED ON:08.12.2005
ON- GOING PROJECTS/ SURVEYS
Goel Shri Surendra Prakash

Will the Minister of RAILWAYS be pleased to state:

- (a) the present status of ongoing projects/surveys for laying new railway lines in Uttar Pradesh;
- (b) the time schedule for completing each project/survey;
- (c) the amount allocated for each of the projects and the amount utilised so far; and
- (d) the steps being taken by the Government for timely completion of these projects/surveys?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI R. VELU)

(a) to (d) : A statement is attached.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (d) OF THE UNSTARRED QUESTION NO. 2333 BY SHRI SURENDRA PRAKASH GOYAL TO BE ANSWERED IN LOK SABHA ON 08.12.2005 REGARDING ON-GOING PROJECTS/SURVEYS.

(a) to (c) : i) The details of the on-going new rail line projects falling partly/fully in Uttar Pradesh, the progress made so far, expenditure incurred upto 31.03.2005, outlay provided during 2005-06 and target dates wherever fixed are given as under:-

(Rs. in crore)

S.No	Name of new line project	Expenditure incurred upto 31.03.2005	Budget outlay	Overall physical progress and target wherever fixed
1.	Agra-Etawah via Fatehabad and Bah	39.04	8.00	28%.
2.	Etawah-Mainpuri	24.68	10.00	22%.
3.	Guna-Etawah	356.95	25.00	Guna-Gwalior and Gwalior-Bhind sections have already been completed and commissioned. On last phase of this project from Bhind to Etawah 93% of the work has been completed.
4.	Hathua-Deoria Sadar	0	4.00	New work included in the Budget 2005-06.
5.	Lalitpur-Satna	51.00	25.00	37%.

& Rewa-
Singrauli &
Mahoba-
Khajuraho

ii) The details of ongoing surveys falling partly/fully in Uttar Pradesh for laying new rail lines are given as under:-

S. No.	Name of the Project	Km.	Status/Target date wherever fixed
1.	Aligarh-Chhata	65	Survey sanctioned in 2005-06.
2.	Barhaj Bazar to Faizabad via Dohrighat	190	Included in the Budget 2005-06.
3.	Padrauna-Kushinagar	28	Field survey work completed.
4.	Amethi to Sahaganj via Sultanpur/Qadipur	110	Included in the Budget 2005-06.
5.	Rewa-Mirzapur	175	Included in the Budget 2005-06.

(d) : A number of initiatives have been taken to mobilize other than normal budgetary resources to expedite completion of ongoing projects.