

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:2236
ANSWERED ON:07.12.2006
RAILWAY PROJECTS IN ANDHRA PRADESH
Vallabhaneni Shri Balashowry

Will the Minister of RAILWAYS be pleased to state:

- (a) the details of railways projects started in Andhra Pradesh during the last five years:
(b) the present status of these projects; and
(c) the number of projects completed and the number of projects which have been delayed?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI R. VELU)

(a) to (c) : A statement is attached.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) to (c) OF UNSTARRED QUESTION No.2236 TO BE ANSWERED IN LOK SABHA ON 07.12.2006 BY SHRI BALASHOWRY VALLABHANENI REGARDING RAILWAYS PROJECTS IN ANDHRA PRADESH.

(a) to (c) : The details of railways projects which have been taken up during the last five years from 2001-02 onwards falling fully/partly in Andhra Pradesh together with their present status are given as under:-

(Rupees in Crore)

Name of Project	Antic- ipated incurred (2006-07) Cost upto 31.3.2006	Expenditure Outlay	Current Status
-----------------	---	-----------------------	----------------

NEW LINES

Manoharabad- Kothapalli	378.56	3.95	New work included in Budget 2006-07. Preliminary works have been taken up.
----------------------------	--------	------	---

Jaggayapeta- Mallacheruvu	53.21	0.01	New work included in Supplementary Budget 2006- 07. Joint survey of land with forest officials in forest area has been completed.
------------------------------	-------	------	--

Obulavaripalle- Krishnapatnam	426.34	10.00	An MoU signed among Krishnapatnam Port, Govt. of Andhra Pradesh, National Minteral Development Corporation and Rail Vikas Nigam Ltd. (RVNL) for creation of SPV for execution of the project. Shareholders Agreement Signed on 13.10.06. Final Location Survey completed. Proposal for acquisition of land submitted to concerned authorities.
----------------------------------	--------	-------	--

The target date of completion of this project is 2010-11.

Vishnupuram- 42.08 0.01 New work included in
 Janaphar Preliminary Supplementary Budget 2006-07.
 arrangements for taking up the work have been made.

DOUBLING

Gooty-Renigunta- 538.26 171.85 68.40 This work is being done
 Patch doubling through Asian Development Bank funding. On Pullampet-Bakarapet, earthwork major bridges, minor bridges have been taken up. On Cuddapah-Muddanuru and Kondapuram-Rayalacheruvu contract for roadbed, bridges and track awarded on 7.7.06. Signalling contract awarded on 30.6.06. The project is targeted for completion by 2008-09.

Guntur-Krishna 53.01 10.00 New work included in
 Canal Budget 2006-07.

Hospet- 350.21 160.74 60.00 Guntakal-Tornagallu (81
 Guntakal km.) completed and commissioned. Torangullu-Hospet (32 km.) is targeted for completion during 2006-07.

Raichur- 145.81 19.00 57.00 This work is being
 Guntakal executed by Rail Vikas Nigam Limited through Asian Development Bank funding. Final location survey completed and detailed estimate sanctioned. The project is targeted for completion by 2007-08.

Kottavalasa- 86.32 0.01 New work included in
 Simhachalam Supplementary Budget North 4th line 2006-07. Preliminary arrangements for taking up the work have been made.

Vizianagram- 167.67 5.00 New work included in
 Kottavalasa Budget 2006-07. Preliminary arrangements 3rd line for taking up the work have been made.

METROPOLITAN TRANSPORT PROJECT

Hyderabad-Multi Modal Suburban Commuter Transport System	85.92	52.18	0.52	The work has been completed and commissioned.
--	-------	-------	------	---

RAILWAY ELECTRIFICATION

Renigunta-Guntakal	182.55	75.78	7.00	Work on Renigunta-Nandalur and on second line from Renigunta to Pullampet completed. This work is being done by Rail Vikas Nigam Limited through Asian Development Bank funding.
--------------------	--------	-------	------	--

Karepalli-Bhadrachalem-Manuguru	40.62	11.61	New work included in Budget	2006-07.
---------------------------------	-------	-------	-----------------------------	----------

Preliminary works have been taken up.

Lingampalli-Wadi	94.93		5.00	New work included in Budget	2006-07.
------------------	-------	--	------	-----------------------------	----------

Preliminary works have been taken up.

These projects are being progressed as per the overall availability of resources. A number of initiatives have been taken for augmenting resources for expediting completion of the ongoing projects. These include cost sharing by State Governments, Public/Private Partnership, funding from Ministry of Defence and funds for National Rail Vikas Yojana and National Projects.