

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:1199
ANSWERED ON:02.03.2006
RAILWAY PROJECTS IN UTTAR PRADESH
Prasad Shri Hari Kewal

Will the Minister of RAILWAYS be pleased to state:

- (a) the details of the on-going railway projects in Uttar Pradesh and the targets fixed for the completion of these projects;
- (b) the amount released for these projects during the last three years and the amount utilised so far; and
- (c) the details of projects lagging behind the fixed target alongwith the reasons therefor in each case?

Answer

MINISTER OF THE STATE IN THE MINISTRY OF RAILWAYS (SHRI R. VELU)

(a) to (c): A statement is attached.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) OF THE UNSTARRED QUESTION NO. 1199 BY SHRI HARIKEWAL PRASAD TO BE ANSWERED IN LOK SABHA ON 02.03.2006 REGARDING RAILWAY PROJECTS IN UTTAR PRADESH.

(a) & (b) : The details of the on-going new line, gauge conversion and doubling railway projects falling partly/fully in Uttar Pradesh, outlay provided during last three years, expenditure incurred upto 31.03.2005 and target dates wherever fixed are given as under:-

(Rs. in crore)

S.No.	Name of Project	Kms.	Budget outlay 2002-03	Budget outlay 2003-04	Budget outlay 2004-05	Expenditure incurred upto 31.03.2005	Target date wherever fixed
-------	-----------------	------	-----------------------	-----------------------	-----------------------	--------------------------------------	----------------------------

New Lines

1. Agra-Etawah
via Fatehabad
and Bah 114.1 20.00 20.0 5.00 39.04 -
2. Etawah-
Mainpuri 60.0 1.0 10.0 10.0 24.68 -
3. Guna-Etawah 344.0 40.00 40.0 31.0 356.95 Guna-Gwalior and
Gwalior-Bhind sections
have already been
completed and commis-
sioned. The last phase
of this project from
Bhind to Etawah is
targeted for completion
during 2007-08.
4. Hathua-Bhatni 79.6 - - - - Hathua-Bathua bazar
is proposed for
completion during
2006-07.

5. Lalitpur-Satna
& Rewa-
Singrauli 541.0 30.00 32.45 32.0 51.00 -

6. Rampur-Lalkuan
-Kathgodam ROB
on NH - .02 .01 .01 0.09 -

Gauge Conversion

7. Aunrihar-
Jaunpur 58.66 - .01 2.00 0.02 -

8. Gonda-Bahraich
-Sitapur-
Lucknow Ph.-I. 60.0 1.00 5.00 3.00 2.27 -

9. Gonda-Gorakhpur
loop with Anand
Nagar-Nautanwa 260 5.00 20.00 20.00 44.11 -

10. Kanpur-Kasganj Kanpur-An warganj-
-Mathura- Farukhabad (137 kms.)
Bareilly is targeted for
including completion during
material 2005-06
modification
for extension
from Bareilly
to Lalkuan 545.0 29.89 23.20 30.41 207.25

11. Kaptanganj Siwan-Thave(284 kms.)
-Thave-Siwan has been completed
-Chhapra 233.5 10.00 10.00 15.00 31.09 during 2005-06.

12. Mathura-
Achnera 35.0 .01 .01 .01 0.11 -

Doubling

13. Panki-Bhaupur The work included in the
3rd line 11.38 - - - - Budget 2005-06.

14. Aligarh-Gha- The work is targeted for
ziabad 3rd completion during
line 106.15 - 30.0 10.0 0.30 2008-09.

15. Allahabad- The work included
Subedarganj in the
3rd line 3.69 - - - - Budget 2005-06.

16. Amroha-
Kankather 31.0 10.0 8.00 8.00 33.55 -

17. Babhnan- The work included
Mankapur patch in the
doubling 30.15 - - - - Budget 2005-06.

18. Bhimsen-Juhi 13.82 - - - The work included in the Budget 2005-06.
19. Chheoki-Lohgara 26.88 0.5 6.00 6.00 4.38 The work is targeted for completion during 2005-06.
20. Garrah Bridge 0.7 - - .01 2.89 -
21. Gonda-Mankapur 28.17 - - 3.00 1.00 -
22. Gorakhpur-
Sahjanwa 17.3 10.00 8.00 3.65 13.49 -
23. Hapur-Kankather 42.71 - 1.0 5.00 7.00 -
24. Kanpur-Panki The work is targeted for
3rd & 4th line 9.0 10.0 5.5 5.5 54.75 completion during 2006-07.
25. Lohgara- The work is targeted for
Katiadandi 32.3 - 1.0 8.99 0.03 completion during 2006-07.
26. Manikpur-Cheeki The work is targeted for
Phase-I - completion during 2005-06.
doubling of
Manikpur-
Katiadandi 32.68 10.00 10.0 10.0 51.89
27. Naini link
junction -
Extension of
shunting neck - - 0.83 .001 0.21 -
28. Sahibabad- The work is targeted for
Anand Vihar completion during 2007-08.
3rd & 4th line 4.0 - 10.0 7.5 17.5
29. Sahjanwa- The work included in the
Munderwa patch Budget 2005-06.
doubling 32.19 - - -
- 30 Tundla-Yamuna
Bridge 21.0 3.80 0.5 0.5 19.95 -
31. Utraitia- The work is targeted for
Chandrauli completion during
and Sultanpur 2005-06.
-Bandhua Kalan 37.0 5.00 5.00 5.00 24.42
32. Zafrabad- The work is targeted for
Utraitia completion during
phase-II 2005-06.
(Zafrabad-
Srikrishnagar) 34.0 5.00 5.00 5.00 30.18

33. Palwal- The work included
Bhuteshwar in the
3rd line. 81.0 - - - - Budget 2005-06.

(c) The works are progressing as per availability of resources. A number of initiatives have been taken to mobilize other than normal budgetary resources to expedite completion of ongoing projects.